

1B51	13S	SCHD	Plymouth St. 27kV	Note:
Cut Out:		06/21/26 01:24		
Cut In:		06/29/26 16:30		
Station Ground:	Off	Grounds:	0	
Dead Moves:	0	Taken Out:	0	
*****LIMIT Hi-Pot 45 KV / 5 min. (Pierrepont Bldg)!!!!!!				

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
							De-load - Restore					
	06/19 12:01	06/20 21:33					Network Protector Check	T	Check OK			
	06/21 11:06	06/21 11:26					Network Protector Check		Check OK			
	06/19 12:01	06/20 20:48	D	I	V-7845		NETWORK - Block Open Network Protector & S/T	T	2-622807		06/29 16:34	06/30 04:47
	06/19 12:01	06/20 20:50	J	I	V-8195		NETWORK - Block Open Network Protector & S/T	T	2-680188		06/29 16:34	06/30 04:46
	06/19 12:01	06/20 19:03	K	I	V-8434		NETWORK - Block Open Network Protector & S/T	T	2-680194		06/29 16:42	06/29 16:43
	06/29 16:42	06/29 16:43	K	I	V-8434		NETWORK - Block Open Network Protector & S/T		2-680194/See move below			
	06/19 12:01	06/20 19:05	L	I	V-7988		ISO NETWORK - Block Open Network Protector & S/T	T	2-680187		06/29 16:34	06/30 04:46
			O	S	VS-3815		Phase Check				06/29 16:34	06/29 23:10
			V	S	V-6464		Phase Check *****Must Visit To Satisfy BN and Known Point Splices*****				06/29 16:34	06/30 10:22
			X	S-T	V-1949		Phase Check				06/29 16:34	06/29 23:09
	06/19 12:01	06/20 19:07	AE	I	V-3425		ISO NETWORK -Block Open Network Protector & S/T	T	2-680193		06/29 16:38	06/29 19:03
			AJ	S-T	VS-2503		Phase Check				06/29 16:34	
			AS	S-T	VS-9223		Phase Check				06/29 16:34	
			BB	S	TM-444		Phase Check	T			06/29 16:39	
			BC	S	VS-5916		Phase Check				06/29 16:34	
			BD	S	VS-6281		Phase Check				06/29 16:34	06/29 23:07

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
			BL	S	VS-6883		Phase Check (Must Visit)				06/29 16:34	06/30 10:21
	06/20 21:37	06/20 21:37	BN	HTV-RECT	1394		IND Ashland Pl. - Rectifier Clear	T	After Must Visit @ V		06/30 10:24	06/30 10:24
	06/19 12:01	06/20 19:09	BT	I	V-6714		SPOT NETWORK -Block Open Network Protector & S/T	T	2-622803		06/29 16:32	06/30 11:17
			BT	I	V-6714		Phase Check				06/29 16:32	06/30 11:16
	06/19 12:01	06/20 19:02	BU	I	V-7719		SPOT NETWORK -Block Open Network Protector & S/T	T	2-622804		06/29 16:32	06/30 11:15
			BU	I	V-7719		Phase Check				06/29 16:32	06/30 11:14
	06/19 12:01	06/20 19:06	BZ	I	V-8067		460 SPOT - Block Open Network Protector & S/T	T	2-680190		06/29 16:38	06/29 20:47
	06/19 12:01	06/20 06:43	TT	I	V-6375		Block Open Network Protector & S/T	T	SCADA CONTROL TAG		06/29 16:34	06/29 17:37
	06/20 21:40	06/21 01:20	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Check Neons - 13S	T	Alive			
	06/21 11:31	06/21 15:46	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Check Neons - 13S		Alive			
			YW	S-T	VS-2397		Phase Check				06/29 16:34	06/29 23:06
							De-energize - Energize					
	06/21 01:23	06/21 01:24	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Cut out Breaker - 13S				06/21 11:05	06/21 11:05
	06/21 01:25	06/21 02:22	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Check Feeder Dead On Backfeed - 13S		Alive			
	06/21 15:55	06/21 15:55	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Cut out Breaker - 13S				06/29 16:29	06/29 16:30
	06/21 15:56	06/21 16:39	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Check Feeder Dead On Backfeed - 13S		Alive			
	06/21 16:43	06/21 18:09	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Check Feeder Dead On Backfeed - 13S		Dead			
	06/21 16:43	06/21 18:09	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Rack out Breaker - 13S				06/29 13:23	06/29 16:19
	06/21 16:43	06/21 18:09	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Apply station ground - 13S				06/24 02:03	06/24 02:56
	06/23 23:59	06/24 01:54	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Check P.H.'s Dead & Apply Portable Grounds - 13S				06/24 14:11	06/24 15:27
	06/24 09:40	06/24 14:07	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Apply station ground - 13S				06/29 13:23	06/29 16:19
	06/29 09:15	06/29 09:15	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Caution - Crew working in V8434				06/29 13:22	06/29 13:22
							Dead moves					

1B51**13S****SCHD****Plymouth St. 27kV**

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
							Locate fault					
							Identify					
	06/21 19:07	06/21 19:08					TO FOD: Check for common locations before TC is applied	T	No Conflict			
	06/29 07:22	06/29 07:23					TO FOD: Check for common locations before TC is applied		No Conflict			
	06/21 19:10	06/21 21:00	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Apply IATC & Remove Ground - 13S	T			06/23 22:55	06/23 23:47
	06/29 07:23	06/29 08:35	A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Apply IATC for TC CONTINUITY & Remove Ground - 13S				06/29 11:31	06/29 12:42
	06/21 18:15	06/24 04:47	K	I	V-8434		NETWORK - Apply protective ground	T			06/29 07:24	06/29 10:39
	06/29 09:22	06/29 11:06	K	I	V-8434		NETWORK - Block Open Network Protector & S/T		2-680194 log		06/29 16:42	06/29 16:43
	06/29 09:22	06/29 11:07	K	I	V-8434		NETWORK - Remove Fuses & Disconnects		log			
	06/21 18:15	06/23 13:21	M	S	TM-306		NETWORK - Apply protective ground	T			06/27 23:38	06/28 08:45
	06/21 18:15	06/23 12:56	O	S	VS-3815		NETWORK - Apply protective ground	T			06/24 15:05	06/25 20:34
	06/21 18:15	06/23 13:54	P	S	V-2183		NETWORK - Apply protective ground	T			06/24 15:05	06/25 20:34
	06/28 08:28	06/28 09:23	V	S	V-6464		NETWORK - Apply protective ground				06/29 12:43	06/29 12:59
	06/21 18:16	06/23 06:47	X	S-T	V-1949		Apply protective ground	T			06/27 03:14	06/28 14:39
	06/21 18:16	06/24 00:36	AA	S	V-4588		NETWORK - Apply protective ground	T			06/25 04:39	06/25 20:33
	06/21 18:16	06/23 01:04	AB	S	V-2531	1	NETWORK - Apply protective ground	X	Xfer to 1B51-18992			
	06/21 18:16	06/26 10:19	AB	S	V-2531	1	NETWORK - Block Open Network Protector & S/T	X	Xfer to 1B51-18992			
	06/21 18:16	06/26 11:30	AB	S	V-2531	1	NETWORK - Remove Fuses & Disconnects	X	Xfer to 1B51-18992			
	06/21 18:16	06/23 11:25	AE	I	V-3425		ISO NETWORK - Apply protective ground	T			06/29 07:24	06/29 11:36
	05/29 10:51	05/29 10:51	AJ	S-T	VS-2503		NETWORK - Apply protective ground		Picked Up		06/27 21:56	06/28 12:48
	06/21 18:16	06/24 04:47	AL	S	V-8099		Apply protective ground	T			06/27 03:14	06/28 15:41
	05/11 15:39	05/11 15:39	AN	S-T	VS-2687		NETWORK - Apply protective ground		Picked Up		06/24 15:05	06/25 20:35
	06/19 12:21	06/19 12:21	AR	S-T	VS-2878		NETWORK - Apply protective ground		Picked Up		06/27 03:14	06/28 15:01

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
	05/29 10:33	05/29 10:33	AS	S-T	VS-9223		ISO - Apply protective ground		Picked Up		06/27 23:38	06/28 13:17
	07/30 06:53	07/30 07:07	BB	S	TM-444		NETWORK - Apply protective ground	T	Broken Collar		06/25 04:22	06/25 20:33
	07/30 10:12	07/30 10:49	BB	S	TM-444		NETWORK - Cut Secondary & S/T	T	356985		06/29 16:39	
	06/21 18:16	06/22 01:10	BC	S	VS-5916		NETWORK - Apply protective ground	T			06/26 16:48	06/26 21:55
	06/21 18:16	06/23 23:49	BD	S	VS-6281		NETWORK - Apply protective ground	T			06/27 23:37	06/28 09:57
	06/21 18:16	06/21 19:06	BL	S	VS-6883		NETWORK - Apply protective ground	T			06/27 21:56	06/28 11:27
	06/21 18:16	06/23 12:09	BT	I	V-6714		SPOT NETWORK - Apply protective ground	T			06/28 14:29	06/28 16:48
	06/24 08:41	06/24 09:41	BT	I	V-6714		SPOT NETWORK - Remove Fuses & Disconnects	T	2-622804 See deloads		06/29 16:32	06/30 11:17
	06/28 14:29	06/28 16:48	BT	I	V-6714		SPOT NETWORK - Apply protective ground				06/29 07:10	06/29 08:30
	06/21 18:16	06/23 12:10	BU	I	V-7719		SPOT NETWORK - Apply protective ground	T			06/28 14:31	06/28 16:49
	06/24 08:41	06/24 09:42	BU	I	V-7719		SPOT NETWORK - Remove Fuses & Disconnects	T	2-622803 See deloads		06/29 16:32	06/30 11:14
	06/28 14:31	06/28 16:49	BU	I	V-7719		SPOT NETWORK - Apply protective ground				06/29 07:10	06/29 08:30
	06/24 06:56	06/24 08:42	BZ	I	V-8067		460 SPOT - Apply protective ground	T			06/27 03:14	06/28 16:29
	06/21 18:16	06/23 14:23	YU	S-T	VS-8091		ISO NETWORK - Apply protective ground	T			06/27 21:56	06/28 12:21
	06/21 18:16	06/23 14:47	YW	S-T	VS-2397		ISO - Apply protective ground	T			06/27 03:17	06/28 10:37
							Out to work - Back from work					
	06/26 11:39						To FCR: (1) Install LEC in M-42902 dropping V-2531(GAP) to ISO	T	All work done			06/27 03:02
	06/24 09:54						To FCR: (2) Pick up Bank Off TM-444. 43-P	T	All work done			06/25 04:16
	06/24 02:36						To FCR: (3) Pick up new VS-2687 (No Gap, Final fo Three p/u) from M-38915.	T	All work done			06/24 14:39
	06/24 02:41						To FCR: (4) Replace VS-5916 (NO GAP) & Replace 1 Section From M-55325 to M-1962. 45-P	T	All work done			06/26 16:34
	06/24 14:22						To FCR: (5) Lift ESNAs, Perform Annual Cleaning, Restore ESNAs in V-6714 and V-7719	T	Back temp			06/26 16:27
	06/28 08:45						To CPM: (5) Coordinate with customer to Lift Secondary GAP and Neutral Strap in V-6714 and V-7719		All work done			06/28 14:13

1B51

13S SCHD Plymouth St. 27kV

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
	06/28 14:15						To CPM: (5) Coordinate with customer at Pierrepont to perform Testing on Transformers V-6714 and V-7719		All work done			06/28 16:51
	06/28 16:53						To CPM: (5) Coordinate with customer to Restore Secondary GAP and Neutral Strap in V-6714 and V-7719 and install covers		All work done			06/28 19:16
	06/24 02:53						To FCR: (6) Pick up new VS-9223 (No Gap) from M-2579 (41-N)	T	All work done			06/24 17:53
	06/24 09:57						To FCR: (7) Pick up new VS-2503 (No Gap, 1st of 4 with street tie) from M-2583 (40-N)	T	All work done			06/27 20:22
	06/24 10:01						To FCR: (8) Pick Up New VS-2878 (No Gap) And One Section of Cable From M-76994	T	All work done			06/25 12:32
	06/24 10:15						To FCR: (9) Replace "L" Leg M-632 to M-60385 and M-584 to M-1945.		All work done			06/27 23:15
	06/28 20:14						To FCR: (5) Lift ESNAs, Perform Annual Cleaning, Restore ESNAs in V-6714 and V-7719	T	All work done			06/29 06:58
	06/24 03:43		A	SOURCE-R/O	13S		21851523-(PLYMOUTH, 1B51) - To Const. Services: Install Protective Bar (Ground Level Only) - 13S		All work done			06/24 09:26
	06/29 11:31		V	S	V-6464		NETWORK - To FOD: Check TC Good at Location and Verify Badging		All work done			06/29 11:31
							Test					
			A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - Ammeter Clear & Reground - 13S	T	A0.10/B0.10/C0.10		06/29 13:23	06/29 16:19
			A	SOURCE-R/O	13S		(PLYMOUTH, 1B51) - AC High Pot (0.1Hz) & Reground - 13S		Test Passed		06/29 13:23	06/29 16:19
							PFS					