

371044	Auto	34125M	Note:
Cut Out:	04/20/26 11:18	AST5:(G5ES) AST-E:(5W,6W)	Got personnel clarence for both 34125L?M to energize into AST GEN station
Cut In:			

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
							De - Energize					
							Astoria Gen No. 5 Substation					
	11/17 07:17	11/17 07:18		Bkr	G5ES		138KV Cut out Breaker - G5ES	S				
	04/20 16:17	04/20 16:17		Bkr	G5ES		138KV Block Open Breaker - G5ES		Clerical		04/21 00:05	04/21 00:06
	04/20 18:06	04/20 18:06		Bkr	G5ES		138KV Block Open Breaker - G5ES	S			04/21 00:07	04/21 00:07
	04/20 18:07	04/20 18:07		Bkr	G5ES		138KV LOCK OUT associated Gas Turbine/ 's (Lock & Block procedure) Gen 5 LP & HP - G5ES	S			05/12 15:41	05/12 15:41
	04/21 00:07	04/21 00:08		Bkr	G5ES		138KV Block Open Breaker - G5ES	S				
							EN - DE - EN					
							ASTORIA EAST 138Kv Substation					
	04/20 11:18	04/20 11:18		Bkr	5W		Open Auto - 5W	S			04/22 22:19	04/22 22:26
	04/20 11:18	04/20 11:18		Bkr	6W		Open Auto - 6W	S			04/22 22:19	04/22 22:27
	04/20 23:30	04/21 00:43		Bkr	5W		Block Open Breaker - 5W				04/22 20:36	04/22 22:06
	04/20 23:30	04/21 00:43		Bkr	6W		Block Open Breaker - 6W				04/22 20:36	04/22 22:06
				Bkr	5W		Cut out Breaker - 5W	S				
				Bkr	6W		Cut out Breaker - 6W	S				
				Bkr	5W		Block Open Breaker - 5W	S				
				Bkr	6W		Block Open Breaker - 6W	S				
							Disconnects					

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
							Astoria Gen No. 5 Substation					
	04/20 18:03	04/20 19:10		MOD-Bkr	4		BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 4	S				
	04/20 18:03	04/20 19:10		MOD-Bkr	6		BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 6	S				
							ASTORIA EAST 138Kv Substation					
	04/20 23:30	04/21 00:43		MOD-Bkr	5W5		(Bkr 5W) - Open, Verify Open & Block Open Bkr Disc All Phases - 5W5	S			04/22 20:35	04/22 22:06
	04/20 23:30	04/21 00:43		MOD-Bkr	6W7		(Bkr 6W) - Open, Verify Open & Block Open Bkr Disc All Phases - 6W7	S			04/22 20:36	04/22 22:06
	04/22 07:27	04/22 08:06		ManDiscFdr	F6W		(Fdr 34125M) - Open FDR Disconnect All Phases - F6W	S	stays out			
	04/22 07:27	04/22 08:06		ManDiscFdr	F6W		(Fdr 34125M) - Verify Fdr Disc Sw Open All Phases - F6W	S	stays out			
	04/22 17:32	04/22 19:19		ManDiscFdr	F6W		(Fdr 34125M) - Block Open Fdr Disc Sw All Phases - F6W	S	stays out			
							Relay Protection					
							Astoria Gen No. 5 Substation					
	04/20 15:14	04/20 16:22		None			Record/Reset	S	Refer to emai (do desk)			
	04/20 15:14	04/20 16:22		None			Quick Visible Inspection	S				
							ASTORIA EAST 138Kv Substation					
	04/21 08:36	04/21 10:27		None			Record/Reset	S				
	04/20 11:55	04/20 12:59		None			Quick Visible Inspection	S				
							Grounds					
							Astoria Gen No. 5 Substation					
	04/21 00:45	04/21 00:45		None			All Visible Breaks Verified Open	S				
	04/21 00:52	04/21 00:52		None			All Visible Breaks Verified Open	S				
				None			All Grounds Verified Removed	S				
				None			All Grounds Verified Removed	S				
	05/02 14:25	05/02 14:25		Grd-SwBkr	6G	1	138KV (Bkr G5ES) - Apply ground & Verify all Phases Applied - 6G	S	LOG		05/05 07:53	05/12 12:15
	05/05 07:53	05/12 12:15		Grd-SwBkr	6G	1	138KV (Bkr G5ES) - Apply ground & Verify all Phases Applied - 6G	S				

371044

Auto

34125M

Take Out			ID	Type	Equipment	G	Move		Response	Restore		
Op	Issued	Complete								Op	Issued	Complete
	05/02 14:25	05/02 14:25		Grd-SwBkr	4G	1	138KV (Bkr G5ES) - Apply ground & Verify all Phases Applied - 4G	S	LOG		05/05 07:53	05/12 12:15
	05/05 07:53	05/12 12:15		Grd-SwBkr	4G	1	138KV (Bkr G5ES) - Apply ground & Verify all Phases Applied - 4G	S	stays out			
							ASTORIA EAST 138Kv Substation					
	04/21 00:45	04/21 00:45		None			All Visible Breaks Verified Open	S				
	04/21 00:51	04/21 00:51		None			All Visible Breaks Verified Open	S				
				None			All Grounds Verified Removed - BS 6W	S			04/22 20:32	04/22 20:32
				None			All Grounds Verified Removed BS 6W	S			04/22 20:34	04/22 20:34
				None			All Grounds Verified Removed	S				
				None			All Grounds Verified Removed	S				
	04/21 00:54	04/21 01:46		Grd-SwBus	34		(Sect 6W) - Apply ground & Verify all Phases Applied - 34	S			04/22 08:17	04/22 09:24
	04/22 08:17	04/22 09:24		Grd-SwBus	34		(Sect 6W) - Apply ground & Verify all Phases Applied - 34	S			04/22 19:31	04/22 20:04
	04/20 23:30	04/21 00:43		PT-Fdr	34125M(CP)		Remove P.T. Fuses All Three Phases - 34125M(CP)	S	fdr PT			
	04/21 00:54	04/21 01:46		Grd-SwFdr	76	1	(Fdr 34125M) - Apply grounds & Verify all Phases Applied - 76	S	stays out			
							Work Permits					
							Astoria Gen No. 5 Substation					
	05/12 12:17			Bkr	G5ES		138KV To GEN: - G5ES Repair charging motor.	S	BKR Isolated All work done			05/12 12:17
	05/08 12:30			Bkr	G5ES		138KV To I&C: Perform Local Trip Checks Only on G5ES & G5EN. No Transfer Trips to be Sent- G5ES	S	No work done			05/08 15:15
							ASTORIA EAST 138Kv Substation					
	04/22 10:05			ManDiscFdr	F6W		21788837-(Fdr 34125M) - To SSM: Inspect and Make Repairs- F6W	S	Incomplete			04/22 14:37
				ManDiscFdr	F6W		(Fdr 34125M) - To SSM: Inspect and Make Repairs- F6W	S				

TFMS Card Log for 34125M

Date	Status	Log Entry
05/05/26 07:54	COMPLETE	Astoria 5 performing timing tsest on G5ES bkr and will notify coned once test is complete
04/22/26 16:49	COMPLETE	Conversatio had with Anthony Locasio and bulk power team. F6W disconnect switch pending parts. Disconnect switch damage on blade of C-phase. Disconnect switch to be verified open and blocked open so bus section can be prepared for service. Disconnect switch to be replaced on a future outage
04/20/26 13:00	COMPLETE	QVI Findings: 6W & 5W show open; A phase insulation joint lop-sided compared to B and C phase. First hand account of witnesses working under a permit at the area was as follows: 1st - They heard a "buzz"; 2nd - They looked in the direction of the buzz and saw blue arcing which got bigger by the second at "either of two rusted poles" (referring to A & B phase stanchions); and finally... 3rd - They heard a "pop" with black smoke. Then it cleared. Found C phase jaws melted /burned out and in need of repair on disconnect F6W.

Permits and Protections for 34125M

Work Permit	Issued	ID	Type	Equipment	Move	Complete
	05/12 12:17		Bkr	G5ES	138KV To GEN: - G5ES Repair charging motor.	05/12 12:17

Protections:	system	Card	Issued	Complete	Station	ID	type	Equipment	Move	Issued	Complete
	TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5		MOD-Bkr	6	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 6		
	TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5		MOD-Bkr	4	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 4		

Work Permit	Issued	ID	Type	Equipment	Move	Complete
	05/08 12:30		Bkr	G5ES	138KV To I&C: Perform Local Trip Checks Only on G5ES & G5EN. No Transfer Trips to be Sent- G5ES	05/08 15:15

Protections:	system	Card	Issued	Complete	Station	ID	type	Equipment	Move	Issued	Complete
	TFMS	12125L, 12125M, 24125L, 24125M	05/06 11:22	05/06 13:57	AST5		MOD-Bkr	5	BKR G5EN - Open, Verify Open & Block Open Bkr Disc All Phases - 5	05/12 13:33	05/12 15:21
	TFMS	12125L, 12125M, 24125L, 24125M	05/06 11:22	05/06 13:57	AST5		MOD-Bkr	3	BKR G5EN - Open, Verify Open & Block Open Bkr Disc All Phases - 3	05/12 13:33	05/12 15:21
	TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5		MOD-Bkr	4	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 4		
	TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5		MOD-Bkr	6	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 6		

Work Permit	Issued	ID	Type	Equipment	Move	Complete
	04/22 10:05		ManDiscFdr	F6W	21788837-(Fdr 34125M) - To SSM: Inspect and Make Repairs- F6W	04/22 14:37

Protections:	system	Card	Issued	Complete	Station	ID	type	Equipment	Move	Issued	Complete
	TFMS	34125M	04/22 08:17	04/22 09:24	AST-E		Grd-SwBus	34	(Sect 6W) - Apply ground & Verify all Phases Applied - 34	04/22 19:31	04/22 20:04
	TFMS	34125M	04/20 23:30	04/21 00:43	AST-E		PT-Fdr	34125M(CP)	Remove P.T. Fuses All Three Phases - 34125M(CP)		

Permits and Protections for 34125M

TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5	MOD-Bkr	4	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 4		
TFMS	34125M	04/20 23:30	04/21 00:43	AST-E	MOD-Bkr	5W5	(Bkr 5W) - Open, Verify Open & Block Open Bkr Disc All Phases - 5W5	04/22 20:35	04/22 22:06
TFMS	34125M	04/21 00:54	04/21 01:46	AST-E	Grd-SwFdr	76	(Fdr 34125M) - Apply grounds & Verify all Phases Applied - 76		
TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5	MOD-Bkr	6	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 6		
TFMS	34125M	04/20 23:30	04/21 00:43	AST-E	MOD-Bkr	6W7	(Bkr 6W) - Open, Verify Open & Block Open Bkr Disc All Phases - 6W7	04/22 20:36	04/22 22:06

Work Permit	Issued	ID	Type	Equipment	Move	Complete
			ManDiscFdr	F6W	(Fdr 34125M) - To SSM: Inspect and Make Repairs- F6W	

Protections:	system	Card	Issued	Complete	Station	ID	type	Equipment	Move	Issued	Complete
	TFMS	34125M	04/22 08:17	04/22 09:24	AST-E		Grd-SwBus	34	(Sect 6W) - Apply ground & Verify all Phases Applied - 34	04/22 19:31	04/22 20:04
	TFMS	34125M	04/20 23:30	04/21 00:43	AST-E		PT-Fdr	34125M(CP)	Remove P.T. Fuses All Three Phases - 34125M(CP)		
	TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5		MOD-Bkr	4	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 4		
	TFMS	34125M	04/20 23:30	04/21 00:43	AST-E		MOD-Bkr	5W5	(Bkr 5W) - Open, Verify Open & Block Open Bkr Disc All Phases - 5W5	04/22 20:35	04/22 22:06
	TFMS	34125M	04/21 00:54	04/21 01:46	AST-E		Grd-SwFdr	76	(Fdr 34125M) - Apply grounds & Verify all Phases Applied - 76		
	TFMS	12125L, 12125M, 24125L, 24125M	04/20 18:03	04/20 19:10	AST5		MOD-Bkr	6	BKR G5ES - Open, Verify Open & Block Open Bkr Disc All Phases - 6		
	TFMS	34125M	04/20 23:30	04/21 00:43	AST-E		MOD-Bkr	6W7	(Bkr 6W) - Open, Verify Open & Block Open Bkr Disc All Phases - 6W7	04/22 20:36	04/22 22:06